

# firezone

PARTY WALL SYSTEM



## INSTALLATION CHECKLIST

ADDRESS:

# FIREZONE CHECKLIST

DATE: \_\_\_\_\_ INSTALLER/BUILDER: \_\_\_\_\_

PROJECT ADDRESS: \_\_\_\_\_

BUILDER INSPECTED: \_\_\_\_\_ INSTALLER INSPECTED: \_\_\_\_\_

SIGNED: \_\_\_\_\_ SIGNED: \_\_\_\_\_

NAME: \_\_\_\_\_ NAME: \_\_\_\_\_

DATE: \_\_\_\_\_ DATE: \_\_\_\_\_

This checklist is to assist the correct installation of the CBMA Firezone party wall system. Please check and/or comment the items as required.

## REFER TO INSTALL GUIDE FOR FULL INSTALLATION DETAILS

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
FRAMING BUILD AS PER NCC FRAMING REQUIREMENTS (AS1684 / AS4600) WITH 90MM DEEP STUDS		<input type="checkbox"/>	<input type="checkbox"/>	
4 HOUR FIRE RATED SEALANT BETWEEN SLAB AND FIRST PANEL		<input type="checkbox"/>	<input type="checkbox"/>	
FIRST PANEL HAS SHIPLAP REMOVED AT SLAB CONNECTION		<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE SIDE WALL/CLADDING TERMINATION POINT HAD THE SHIPLAP REMOVED FROM THE PANEL		<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE ROOF TERMINATION POINT HAD THE SHIPLAP REMOVED FORM THE PANEL		<input type="checkbox"/>	<input type="checkbox"/>	
DISTANCE BETWEEN FIREZONE PANEL AND FRAMING IS BETWEEN 20-40MM ON BOTH SIDES OF WALL.		<input type="checkbox"/>	<input type="checkbox"/>	
FIREZONE BRACKETS CONNECTED TO BOTTOM & TOP PLATE AT MAX. OF 450MM ALL LEVELS - BOTH SIDES		<input type="checkbox"/>	<input type="checkbox"/>	
INTERMEDIATE BRACKETS (WHERE/IF REQUIRED) ARE INSTALLED	V4.1 TBL 1 Firezone Intermediate Brackets	<input type="checkbox"/>	<input type="checkbox"/>	
ALL SHIPLAPS HAVE 4 HOUR FIRE RATED SEALANT IN THEM		<input type="checkbox"/>	<input type="checkbox"/>	

# FIREZONE CHECKLIST

This checklist is to assist the correct installation of the CBMA Firezone party wall system. Please check and/or comment the items as required.

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
ALL SHIPLAPS HAVE BEEN SECURED WITH MIN. OF CLASS 3 GALVANISED 8GX25MM SCREWS AT A MAXIMUM 300MM SPACING	V4.1 DIA 3 Firezone Panel Layout example	<input type="checkbox"/>	<input type="checkbox"/>	
SCREWS ARE PLACED ON BOTH JOINT EDGES.	V4.1 DIA 3 Firezone Panel Layout example	<input type="checkbox"/>	<input type="checkbox"/>	
ROOF TERMINATION DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
CLADDING TERMINATION DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
NO DAMAGES ON ANY PANELS OR REPAIRED AS PER INSTALL GUIDE		<input type="checkbox"/>	<input type="checkbox"/>	
NO PENETRATIONS IN THE WALL EXCEPT APPROVED PENETRATIONS BY CERTIFIED BODIES.		<input type="checkbox"/>	<input type="checkbox"/>	
NO FIXINGS APART FROM THE FIREZONE BRACKETS ATTACHED TO THE FIREZONE WALL		<input type="checkbox"/>	<input type="checkbox"/>	
THE FIREZONE PARTY WALL HAS BEEN INSTALLED AS PER THE INSTALL GUIDE		<input type="checkbox"/>	<input type="checkbox"/>	
		<input type="checkbox"/>	<input type="checkbox"/>	
		<input type="checkbox"/>	<input type="checkbox"/>	

## COMMENTS

.....

.....

.....

.....

*This Checklist is not a confirmation from CBMA on the quality or conformity of installation of any project specific installation.*

---

**HEAD OFFICE**

59 Metrolink Circuit  
Campbellfield, 3061  
Victoria,  
Australia

---

**PHONE**

Phone 1300 47 37 00

---

**WEB & EMAIL**

Email [support@cbma.com.au](mailto:support@cbma.com.au)  
Web [www.cbma.com.au](http://www.cbma.com.au)

*This Checklist is not a confirmation from CBMA on the quality or conformity of installation of any installation. It is the responsibility of the builder / building surveyor / certifier or other interested parties to confirm the install is correct and meets the requirements stated in the latest install guide available from the CBMA website.*

*This document is a guide only and maybe superseded. Please check the CBMA website and/or your representative for the latest document. CBMA and its employees are not held liable for any incorrect installations or resulting losses.*

Rev: Oct 2020

