

zerobound

ZERO ALLOTMENT BOUNDARY WALL



INSTALLATION CHECKLIST

ADDRESS:

ZEROBOUND CHECKLIST

DATE: _____ INSTALLER/BUILDER: _____

PROJECT ADDRESS: _____

BUILDER INSPECTED: _____ INSTALLER INSPECTED: _____

SIGNED: _____ SIGNED: _____

NAME: _____ NAME: _____

DATE: _____ DATE: _____

This checklist is to assist the correct installation of the CBMA Zerobound zero allotment boundary wall system. Please check and/or comment the items as required.

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
FRAMING BUILD AS PER NCC AND AS1684 FRAMING REQ. WITH A MINIMUM OF 70MM DEEP STUDS & 450MM CENTRES		<input type="checkbox"/>	<input type="checkbox"/>	
IF STEEL FRAME, HAS A TIMBER OR NON COMBUSTIBLE THERMAL BREAK BEEN INSTALLED?		<input type="checkbox"/>	<input type="checkbox"/>	
APPROVED WALL WRAP INSTALLED AS PER AS4200.2.		<input type="checkbox"/>	<input type="checkbox"/>	
SLAB/ZEROBOUND CONNECTION AS PER INSTALL GUIDE DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
SHIPLAP BEEN REMOVED FROM THE BOTTOM OF THE BOARD AT THE SLAB CONNECTION		<input type="checkbox"/>	<input type="checkbox"/>	
ALL ZEROBOUND SHIPLAPS HAVE 4 HOUR FIRE RATED SEALANT IN THEM		<input type="checkbox"/>	<input type="checkbox"/>	
ALL FIXINGS HOLDING PANELS TO THE STUDS AS PER TABLE.		<input type="checkbox"/>	<input type="checkbox"/>	
ALL SCREWS JOINING THE SHIPLAPS AT MAXIMUM OF 150MM CENTRES ON ALL JOINTS		<input type="checkbox"/>	<input type="checkbox"/>	
ROOF TERMINATION POINT BEEN FOLLOWED AS PER REQUIRED DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	

ZEROBOUND CHECKLIST

This checklist is to assist the correct installation of the CBMA Zerobound zero allotment boundary wall system. Please check and/or comment the items as required.

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
ROOF TERMINATION POINT HAD THE SHIPLAP REMOVED FORM THE PANEL		<input type="checkbox"/>	<input type="checkbox"/>	
SIDE WALL/CLADDING TERMINATION BEEN FOLLOWED AS PER DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
SIDE WALL/CLADDING TERMINATION POINT HAD THE SHIPLAP REMOVED FROM THE PANEL		<input type="checkbox"/>	<input type="checkbox"/>	
NO PENETRATIONS IN THE WALL EXCEPT APPROVED PENETRATIONS (APPROVED BY OTHERS)		<input type="checkbox"/>	<input type="checkbox"/>	
NO DAMAGES ON ANY PANELS		<input type="checkbox"/>	<input type="checkbox"/>	
IS THE ZEROBOUND WALL EXPOSED TO THE WEATHER? APPROVED COATING APPLIED, OR WALL IS ENCLOSED?		<input type="checkbox"/>	<input type="checkbox"/>	
THE ZEROBOUND WALL HAS BEEN INSTALLED AS PER THE INSTALL GUIDE		<input type="checkbox"/>	<input type="checkbox"/>	
		<input type="checkbox"/>	<input type="checkbox"/>	

COMMENTS

.....

.....

.....

.....

.....

.....

.....

.....

This Checklist is not a confirmation from CBMA on the quality or conformity of installation of any project specific installation.

HEAD OFFICE

59 Metrolink Circuit
Campbellfield, 3061
Victoria,
Australia

PHONE

Phone 1300 47 37 00

WEB & EMAIL

Email support@cbma.com.au
Web www.cbma.com.au

This Checklist is not a confirmation from CBMA on the quality or conformity of installation of any installation. It is the responsibility of the builder / building surveyor / certifier or other interested parties to confirm the install is correct and meets the requirements stated in the latest install guide available from the CBMA website.

This document is a guide only and maybe superseded. Please check the CBMA website and/or your representative for the latest document. CBMA and its employees are not held liable for any incorrect installations or resulting losses.

